

CLASSIFICATION

25X1

CENTRAL INTELLIGENCE AGENCY

INFORMATION REPORT

REPORT

CD

COUNTRY

East Germany

DATE DISTR

22 November 1955

SUBJECT

1955 Ministry of Heavy Industry Power
Program Fulfillment

NO. OF PAGES

3 25X1

PLACE
ACQUIRED

NO. OF ENCLS.

DATE OF
INFO.SUPPLEMENT TO
REPORT NO.

25X1

This is UNEVALUATED Information

THIS DOCUMENT CONTAINS INFORMATION AFFECTING THE NATIONAL DEFENSE
OF THE UNITED STATES WITHIN THE MEANING OF THE ESPIONAGE ACT, 50
U.S.C. 31 AND 32, AS AMENDED. ITS TRANSMISSION OR THE REVELATION
OF ITS CONTENTS IN ANY MANNER TO AN UNAUTHORIZED PERSON IS PRO-
HIBITED BY LAW. REPRODUCTION OF THIS FORM IS PROHIBITED.

25X1

The following is a report of the Control Staff (Kontrollstab) of the East German
Ministry for Heavy Industry on the fulfillment of the 1955 Power Program as of
30 June 1955. The report was dated 19 July 1955.

Plan Quota - 1 January - 30 June 1955
(Megawatts)

Fulfillment - 1 January - 30 June 1955
(Megawatts)

January	36.0		36.0	
February	56.7		18.0	
March	66.2		102.3	
1st Quarter	158.9		156.3	
April	13.3		25.0	
May	52.3		48.5	
June	78.5		72.7	
2nd Quarter	144.1		146.2	
TOTAL:	303.0		302.5	

Not fulfilled: 0.5 Megawatts

In Permanent Operation

Plan Quota - 1 January - 30 June 1955
(Megawatts)

Fulfillment - 1 January - 30 June 1955
(Megawatts)

January	8.0		8.0	
February	41.7		47.9	
March	49.7		55.9	
1st Quarter	12.1		48.2	
April	97.1		50.6	
May	38.6		25.6	
June	147.8		124.4	
2nd Quarter	197.5		180.3	
TOTAL:	197.5		180.3	25X1

Not fulfilled: 17.2 Megawatts

CLASSIFICATION

STATE	<input checked="" type="checkbox"/>	NAME	<input checked="" type="checkbox"/>	NSRB		DISTRIBUTION	<input checked="" type="checkbox"/>	x	
AREA	<input checked="" type="checkbox"/>	AK	<input checked="" type="checkbox"/>	FBI					

25X1

SECRET

25X1

3. Fulfillment - 1 January - 30 June 1955: In Testing Operation (Probetrieb)

Project	Megawatts	Test Operation 1955	Planned Completion Date 1955
KW Hirschfelde	30.0	12 March	28 February
WKW Waldenburg	0.6	31 March	15 March
WKW Waldenburg	0.4	29 March	31 March
Faserplattenwerk Ribnitz	1.0	7 May	10 March
Kombinat Bitterfeld-Nord	12.5	20 May	30 April
Synthese Schwarzheide	12.5	25 May	31 May
SKW Muldenstein	12.5	27 May	31 May
KW Elbe M V	32.0	23 June	30 June
BKW Muldenstein	12.5	28 June	30 June
Soda Bernburg	2.2	30 June	15 July

122.2 MegawattsIn Permanent Operation (Lauerbetrieb)

Project	Megawatts	Test Operation Since:	Permanent Opera- tion Since:	Planned Completion: Permanent Operation
Farben Wolfen	3.0	13 January	16 February	17 February
Film Wolfen	20.0	13 January	10 March	10 March
StKW Karl Marx III	3.0	17 January	5 March	30 April
Kombinat Boehlen	17.0	17 February	31 March	31 March
Pap. Kriebstein	2.9	14 March	25 March	30 April
BKW Grosskayna	3.7	12 March	6 April	31 March
KW Elbe M IV	32.0	29 March	23 April	15 May
K. Lautz	12.5	26 March	13 April	15 May
WKW Dresden	15.0	21 March	11 May	15 May
WKW Liebenhain	0.2	29 March	23 May	30 April
KW Stalinstadt	25.0	28 April	27 May	30 June
WKW Klosterbuch	0.4	24 February	28 May	31 March
Hydrierwerk Zeitz	10.0	14 May	31 May	30 September
WKW Klosterbuch	0.6	18 February	10 June	31 March
BKW Irofen	2.0	20 June	21 June	1 July
Buna Schkopau	20.0	16 June	27 June	15 February 1956
BKW Deuben	3.0	7 June	29 June	31 October 1955

180.3 Megawatts4. Planned Quota - 1 January - 30 June 1955

Project	Megawatts	Completion Date	
		Test Operation 1955	Permanent Operation 1955
StKW Karl Marx III	U 3.0	17 January	30 April
Film Wolfen	U 20.0	13 January	10 March
Farben Wolfen	U 3.0	13 January	17 February
WKW Klosterbuch	U 0.4	25 February	31 March
WKW Klosterbuch	U 0.6	18 February	31 March
Kombinat Boehlen	U 17.0	17 February	31 March
KW Hirschfelde	U 30.0	28 February	31 May
BKW Grosskayna	U 3.7	28 February	31 March
Faserplattenwerk Ribnitz	U 1.0	10 March	15 May
Faserplattenwerk Ribnitz	U 1.0	31 March	31 May
WKW Liebenhain	U 0.2	15 March	30 April
WKW Waldenburg	U 0.6	15 March	30 April
WKW Waldenburg	U 0.4	21 March	30 April

SECRET

25X1

SECRET

Project	Megawatts	Completion Date - 1955	
		Test Operation	Permanent Operation
KW Lauta	U 12.5	30 March	15 May
KW Elbe M IV	32.0	31 March	15 May
HKW Dresden	15.0	31 March	15 May
Papierfabrik Kriebstein	U 2.9	31 March	30 April
Kreiskrankenhaus Aue	U 0.6	31 March	31 May
Kombinat Bitterfeld-Nord	U 12.5	30 April	15 June
Chemische Fabrik v. Heyden	U 0.8	30 April	15 June
WGW Wsenta	U 0.3	31 May	1 June
Zuckerfabrik Helmsdorf	U 1.2	31 May	15 July
KW Stalinstadt	25.0	31 May	30 June 197.5 Mw
KW Pulsnitz	0.8	31 May	15 July
Synthese Schwarzheide	12.5	31 May	15 July
KW Muldenstein	U 12.5	31 May	30 September
KW Elbe M V	32.0	30 June	15 August
KW Trattendorf M II	25.0	30 June	15 August
HKW Dresden	7.0	30 June	15 August
BKW Profen	2.0	30 June	1 July
Bahn KW Muldenstein	12.5	30 June	15 October
302.0 Megawatts			

25X1

SECRET

25X1